

Little Sandy Creek and Trail #1, Madison County: Sullivan Construction Company of Homer, Ga will be working to widen the auxiliary spillway to 300 ft. and install a 40 splitter dike in the spillway center.



Equipment lined up waiting to begin land grading.



Widening the Spillway

